

Asbestos Specialists Inc.

P.O. Box 368

Linthicum Heights, MD 21090

Phone # (410) 796-5379

Fax # (410) 796-2849

Invoice

Date	Invoice #
4/26/2010	15530

Bill To
Howard County Public Schools Jeff Klenk 10910 Route 108 Ellicott City, MD 21042

ASI Project #	P.O. No.	Terms	Project
2010196		Net 30	Glenwood Middle

Description	Quantity	Rate	Amount
Glenwood Middle School - Room 29 Furniture move, containment construction, ceiling demolition, fiberglass removal, decontamination, containment removal, pipe re-insulation. Work conducted 4/21/10 - 4/23/10			
4/21/10 - Labor/hr.	90	28.50	2,565.00
4/23/10 - Labor/hr.	20	28.50	570.00
Reinsulation Materials - chilled water line		440.00	440.00
Enclosures: -ASI Daily Project Report Sheets			
Total			\$3,575.00



ASBESTOS
SPECIALISTS,
INC.

Post Office Box 368
Linthicum Heights, MD 21090-0368

(410) 796-5379
Fax (410) 796-2849

DAILY PROJECT REPORT

Date: 4/21/10

Day: Wed

Area Preparation	_____	Final Cleaning	_____
Active Removal	_____	Encapsulation	_____
Wash Down	_____	Final Air Samples (Results)	_____
Bags Out	_____	Fireproofing	_____
Tear Down	_____		

Workers:	1) <u>Rich Bentley</u>	Hours:	<u>10</u>
	2) <u>Julio Bar</u>		<u>10</u>
	3) <u>Jose P. Chana</u>		<u>10</u>
	4) <u>Juan F. Teun</u>		<u>10</u>
	5) <u>Edwin A. Vicente</u>		<u>10</u>
	6) <u>Joel Sandoval</u>		<u>10</u>
	7) <u>Mario Sandoval</u>		<u>10</u>
	8) <u>Naim Sandoval</u>		<u>10</u>
	9) <u>Mario Lopez</u>		<u>10</u>
	10) _____		_____
	11) _____		_____
	12) _____		_____
	13) _____		_____
	14) _____		_____
	15) _____		_____
	16) _____		_____
	17) _____		_____
	18) _____		_____
	19) _____		_____
	20) _____		_____

Comments: Classroom #29 we are moved all Furniture
To the stage close to cafeteria & setup room #29.
poly wall & critical window & poly on the floor.
X Flat at the door entrance to remove all ceiling tile
X Insulation on ceiling deck - Trash out & cleaning &
Mold cleaning with Rx

Foreman: X



ASBESTOS SPECIALISTS, INC.

Post Office Box 368
Linthicum Heights, MD 21090-0368

(410) 796-5379
Fax (410) 796-2849

DAILY PROJECT REPORT

Date: 4-23-2010

Day: FRI

Area Preparation	_____	Final Cleaning	_____
Active Removal	_____	Encapsulation	_____
Wash Down	_____	Final Air Samples (Results)	_____
Bags Out	_____	Fireproofing	_____
Tear Down	_____		

Workers:	1) <u>D. Nazmus</u>	Hours:	<u>10</u>
	2) <u>M. Lopez</u>		<u>10</u>
	3) _____		_____
	4) _____		_____
	5) _____		_____
	6) _____		_____
	7) _____		_____
	8) _____		_____
	9) _____		_____
	10) _____		_____
	11) _____		_____
	12) _____		_____
	13) _____		_____
	14) _____		_____
	15) _____		_____
	16) _____		_____
	17) _____		_____
	18) _____		_____
	19) _____		_____
	20) _____		_____

Comments: RE-INSULATE WORK.

Foreman: X