


# Ellicott City Safe and Sound Flood Mitigation Projects Council Update

May 7, 2025



# **PROGRESS**





- ✓ Quaker Mill Pond Completed February 2023
  - H-4 Pond In Construction
  - North Tunnel
    In Construction
  - NC-3 Pond In Design
  - Maryland Avenue Culverts
     In Design
  - T-1 Pond In Design

### EC Safe & Sound | Plan Development Process

- Prior Administration's Plan
  - o Included removal of 10 buildings
- Commenced review process upon taking office
- Goals included preservation of as many buildings as possible
- Considered >60 Scenarios
  - Removal of no buildings
  - o Removal of 4 buildings
  - Removal of 6 Buildings
- Solicited Community Input
  - o 5 Plans advanced
  - Community Meeting
  - o Online Comment Period
- Selection of Option 3G7.0

- O "Evaluation of Ellicott City Flood Risk Management Alternatives, Howard County, Maryland". December 2019. Planning Division, US Army Corps of Engineers, Baltimore District.
  - O Goal to review flood studies, evaluate County's proposed FRM measures, and generate new ideas for consideration.
  - O USACE FRM Experts from outside the Baltimore District, including engineers, planners, cultural and environmental subject matter experts
  - O Consulted with national experts from Federal, State, Academia, and non-profit entities


"Overall, the USACE review team found that the County is following a sound process and that the FRM measures being considered are typical of the measures considered for USACE FRM projects. The current County-selected alternative (known as 3G.7.0) can significantly reduce flood risk to downtown Ellicott City."

reference: "Evaluation of Ellicott City Flood Risk Management Alternatives, Howard County, Maryland". December 2019. Planning Division, US Army Corps of Engineers, Baltimore District.

## EC Safe & Sound | 2019 Launch


Flood Mitigation Options Comparison	Previous 5-Year Plan (16C)	Option 3G.7.0	
Modified Floodplain	10 Bulldings Removed	4 Buildings Removed	
Quaker Mill Pond	~	<b>y</b>	
Lot D Channel Expansion (Hudson Bend)	>	×	
T-1 Pond	×	~	
H-7 Pond	<b>~</b>	~	
NC-3 Pond	×	~	
Maryland Avenue Culverts	~	~	
West End Floodplain & Conveyance Projects	~	~	→ Would have resulted in removal of
H1-UG1 and H8-UG1	×	×	at least 6 residential properties
H1-UG2	×	×	
H-4 Pond	×	~	
H-3 Pond	×	×	
H8-UG2, H-8-UG3, and H8-UG4	×	×	
North Tunnel	×	<b>~</b>	~1600' long, 15' Diameter at the time
South Tunnel	×	×	
Average Depth*	4.1 feet	2 feet	Aside from notes above, did not inclu
Estimated Cost	\$56.5 million	\$113.5 - \$140.5 million	- Acquisitions
Estimated Timeline	5 years	5 years	- Building Work
* Average depth from Caplan's to Maryland Avenue during	July 2016 storm conditions		<ul> <li>Repairs / Recovery from prior floo</li> <li>Utility Impacts</li> <li>Master Plan and related projects</li> </ul>

## EC Safe & Sound | Goals



July 2016 Storm Event

- Goal of reducing depths and velocities as much as possible.
- All projects work together as a system to accomplish this goal.



Simulating July 2016 Storm Event With 3G7.0 implemented

- Reduction in street-level flooding to 3 feet or less a priority in support of nonstructural flood proofing
- Reduction in flood velocities down to 5 feet/second (or below) are a priority in support of non-structural flood proofing

### EC Safe & Sound | Prior Event Dates

#### 25 Events since 2019

2025	2024	2023	2022	2021	2020	2019
2/18/2025	8/19/2024 5/29/2024 4/5/2024 1/10/2024	12/19/2023 11/27/2023 9/25/2023	12/19/2022 9/7/2022 6/9/2022 1/24/2022	10/30/2021 10/26/2021 5/3/2021	10/30/2020 8/14/2020 8/5/2020 8/3/2020 6/23/2020 4/13/2020	11/1/2019 5/24/2019 3/22/2019 2/26/2019


A 'Safe and Sound' Event is defined as greater than 2" of rainfall in a 24 Hour period





## H-4 | Construction Complete Fall 2025


A 15.6-acre-foot dry flood mitigation pond






Acquisitions	Design	Permitting	Funding	Construction
	EE		• 0 •	

## North Tunnel | Construction Complete Fall 2027




Acquisitions	Design	Permitting	Funding	Construction
	EE		• • •	

### North Tunnel | Timeline



## North Tunnel | Papillon - Current



## North Tunnel | Construction Team



### Maryland Avenue Culvert


Two 10-foot diameter culverts installed under Maryland Avenue connecting the Tiber-Hudson to the Patapsco

#### **Current Status:**

- Ongoing CSX engagement
- O Preconstruction
- O Final Design

#### **Next Steps:**

Complete Final Design



Acquisitions	Design	Permitting	Funding	Construction
	E	Ŏ		

## *NC-3*


A 63-acre-foot dry flood mitigation pond located the Autumn Branch in the New Cut watershed

#### **Current Status:**

O Schematic Design

#### **Next Steps:**

- O Solicit Construction Manager at Risk
- O Secure Construction Funding



Acquisitions	Design	Permitting	Funding	Construction
	E E	Ŏ	• • •	

## *T-1*


A 70-acre-foot dry flood mitigation pond located on the Tiber tributary

#### **Current Status:**

O Preliminary Design

#### **Next Steps:**

O Advance Preliminary Design to Final Design



Acquisitions	Design	Permitting	Funding	Construction
	EE		000	

## Modeling Scenarios

Scenario	100-Year Event	July 2016 Event
Baseline (July 2016 Event)	>8'	>8'
Quaker Mill, H4, H7, North Tunnel, & Channel Constriction / Full Building	G	G
Removals	5.0'	6.6'
+ North Tunnel Lot F		
Diversion Chamber	4.4'	5.8'
+ Maryland Avenue Culverts	3.3'	4.4'
+ NC3 & T1	1.5'	2.9'

#### Safe and Sound Plan Goal

< 3'

Note: Values are approximate. NC3 & T1 each account for approximately half of the reduction noted.

## Channel Constriction | Near Completion

Removal of the rear section of 8085, 8095, 8111-8113 and 8125 Main Street to alleviate constrictions above channel





Acquisitions	Design	Permitting	Funding	Construction
	EE			

## $Caplan's-Micro\ Retail$





## Four Building Removal | Complete Fall 2024



## Interim Expanded Tiber Park | Complete Fall 2024



## Interim Expanded Tiber Park | Complete Fall 2024



## Safe and Sound Related Efforts

High Ground Access Points	Tone Alert System	Debris Removal	Grant Program	Monitoring
Implementation of signage and controls to permit egress to high ground  Completed Fall 2019	Implementation of alert system to broadcast sirens in a flood event	Ongoing removal of debris from the stream channel upon certain weather events	Provided support to property owners to improve the resilience of their properties (non-structural flood mitigation)	Provided support for improvements to CCTV network to monitor stream channels; installed additional instrumentation; installed signage and supported coordination
Area Prions to Plash Pseeding Stot City has a six - Godos seagons and option if you are to see on.	Completed Spring 2020	Ongoing		between OEM, HCPD, and DFRS
- Unit not waik of cines through moving water  - Do not go for your car  - Jon the go for your car  - I not say to a for the floorpain  - I not say to let of t		DEBRIS REMOVED OVER THE LAST SIX YEARS  E CONTROL COUNTY PRECURITY  100,000 LBS	Ongoing	Ongoing

## Other related efforts

Expanded Tiber Park	Streetscape	Wayfinding Signage	St. Paul Street Pocket Park	Vehicle Drop Arms
<b>Current Status:</b>	Current Status:	Current Status:	Current Status:	Current Status:
O Concept Design	O Completed Welcome Center	O In Design	<ul><li>Concept Design</li><li>Completed initial</li></ul>	<ul><li>O Design Complete</li><li>O Bidding</li></ul>
Next Steps: O Public Engagement	<ul> <li>Improvements</li> <li>Completed design for Pedestrian Safety Improvements</li> <li>Completed Mid-Block Crossing at 8125 Main</li> </ul>	Next Steps: O Historic Preservation Commission engagement	O Completed initial public engagement O Completed HPC engagement  Next Steps: O Advance to Design Development	Next Steps: O Construct Prototype Design
Design	Complete	Design	Design	Design
		Ea		Ea

## Safe and Sound Key Components Overview

	Spent/	Future Options		
	Encumb.	(Est. as of 5/5/2025)	Total	Note
Pond H-7	5.4		5.4	project complete
Pond H-4	7.8		7.8	project completion Fall 2025
Quaker Mill Pond	3.5		3.5	project complete
North Tunnel	168.6		168.6	spent/encumbered
Crossing CSX and main street bridge etc.		40.6	40.6	funding available
Lot F		45.0	45.0	appr. \$20M available, rest pending
Rogers Ave.		13.0	13.0	pending \$ / decision
MD Ave Culverts	9.7	50.0	59. <i>7</i>	pending \$ / decision
Pond T-1	2.9	38.0	40.9	pending \$ / decision
Pond NC-3	1.9	16.5	18.4	pending \$ / decision
Building Construction Removal/Rehab	11.2	0.6	11.8	funding available
Total S&S Cost (Estimate)	211.1	203.7	414.8	
Non-S&S	15.7		15.7	
Total C0337	226.8		430.5	
C0337 - Total Appropriation (prior \$297.4M +F	V26 nronose	d \$23 2M = \$320 6M		
Total Appropriation (prior \$207.411.1	Spent/	α ψ20.211 – ψ020.011		
	Encumb.	Available	Total	Grants / Loans awarded (Available)
	226.8	93.8	320.6	MD Av: \$17.9M, T-1: \$7M, NC-3: \$8M
FY26 & 27 will focus on using existing appropriat	ion to contin	ue and complete N. Tun	nel and crossing CSX. /	mainstree bridge
Future projects timeline and decisions will depe	nd on fundin	g available (primarily Sta	ate or Federal) and strat	egic priorities

# Questions